**CIVIL QUALITY CONSULTANTS & ENGINEERS**
ISO 9001:2015 Certified & NABL Accredited Laboratory as per ISO/IEC - 17025-2017

Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

**Name of Work : :Comprehensive Development of roads and drains in ward no. 16, Rajarajeshwarinagara Assembly Constituency under Package-2019-20 RRN-DIV-(01), BBMP, Bangalore**

| | | |
|---|---|---|
| Name of Client | : | **Executive Engineer,** RR Nagar Division, BBMP, Bangalore. |
| Contractor/Agency | : | **Sri.Damodar Manjunath,** Contractor, Bangalore. |
| Total Cost | : | Rs. 149.68 Lakhs |
| Date of Inspection | : | 10.12.2020 |
| Status of Bill | : | 2nd and Final Bill |
| In the Presence of | : | (a) **Assistant Engineer (W. No.16),** BBMP, Bangalore. |
| | : | (b) **Mr. Mohan G,** Engineer M/S Civil Quality Consultants & Engineers, Bangalore |

## PMC Report

| Sl.No | Item No. | Description of the Item | Unit | Quantity | Comments / observations |
|---|---|---|---|---|---|
| 1 | 1 | Removing & Refixing stone slabs of drains and pointing in C.M (1:3)complete as per the direction of Engineer in charge | Sqm | 459.0378 | Work done up to the billed quantity and Quality is satisfactory |
| 2 | 2 | Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average | Cum | 1920.476 | Work done up to the billed quantity and Quality is satisfactory |
| 3 | 3 | Plain cement concrete 1:3:6 mix with crushed stone aggregate 40 m nominal size mechanically mixed, placed in foundation and compacted by | Sqm | 176.085 | Work done up to the billed quantity and Quality is satisfactory |
| 4 | 4 | Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with | Cum | 563.4945 | Work done up to the billed quantity and Quality is satisfactory |

Corporate Off.: No. 133, Bhuvaneshwarinagar, Doddabasti Main Road, Bangalore-560 0
Contact: 8553518550, 080-23240644 Email: civilqualityconsultants@gmail.com

Scanned with CamScanner

**CIVIL QUALITY CONSULTANTS & ENGINEERS**

ISO 9001:2015 Certified & NABL Accredited Laboratory as per ISO/IEC - 17025-2017

Testing of Construction Material - Mechanical, Soil, Bitumen, Non Destructive Testing Services, Project Management Consultants, Third Party Quality Assurance, DPR.

| Sl.No | Item No. | Description of the Item | Unit | Quantity | Comments / observations |
|---|---|---|---|---|---|
| 5 | 5 | Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping | ton | 33.4048 | Work done up to the billed quantity and Quality is satisfactory |
| 6 | 6 | Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal | Cum | 146.205 | Work done up to the billed quantity and Quality is satisfactory |
| 7 | 7 | Providing & laying precast drain cover slab of 100 mm thickness in CM 1:3 including cost of all materials, labour, curing, transportation, loading, | Sqm | 1202.507 | Work done up to the billed quantity and Quality is satisfactory |
| 8 | 8 | Removing and resetting of kerb stones.complete as per the direction of Engineer in charge | Rmt | 349.635 | Work done up to the billed quantity and Quality is satisfactory |
| 9 | 9 | Providing and fixing pre cast solid concrete kerb stones of size 450x150x500 mm made out of CC 1:2:4 and finished with CM 1:3 plastering and | no's | 2005 | Work done up to the billed quantity and Quality is satisfactory |
| 10 | 10 | Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, | Cum | 95.94 | Work done up to the billed quantity and Quality is satisfactory |
| 11 | 11 | Providing and laying heavy duty cobble stones 75mm thick interlock pavers, using cement and course sand for | Sqm | 319.8 | Work done up to the billed quantity and Quality is satisfactory |

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Corporate Off.: No. 133, Bhuvaneshwarinagar, Doddabasti Main Road, Bangalore-560 0
Contact: 8553518550, 080-23240644 Email: civilqualityconsultants@gmail.com

Scanned with CamScanner